

“ANU PHYSICS” TWO WEEK LOOK AHEAD

<u>Date</u>	<u>Start Time</u>	<u>Finish Time</u>	<u>Area of Works</u>	<u>Activities</u>	<u>Comments / Requirements</u>
Weeks 4.02.19 – 10.02.19					
Monday 4/02	6.00am	4.30pm	South/ east of the Oliphant Building	Drilling piles south east of the Oliphant building (SW1-4). Brick cleaners working on south face of Oliphant. Excavation (hammering/digging) continues on south west of site.	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>
Tuesday 5/02	6.00am	4.30pm	South/ east of the Oliphant Building	Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>
Wednesday 6/02	6:00am	4:30pm	South/ east of the Oliphant Building and in front of Cockroft	Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>
Thursday 7/02	6:00am	4:30pm	South/ east of the Oliphant Building and in front of Cockroft	Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>
Friday 8/02	6:00am	4:30pm	Oliphant Building and Cockroft	Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>
Saturday 9/02	6.00am	3.30p m		Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks</i> <i>Dust suppression</i>

“ANU PHYSICS” TWO WEEK LOOK AHEAD

Sunday 10/02	6.00am	3.30pm	-	-	-
<u>Date</u>	<u>Start Time</u>	<u>Finish Time</u>	<u>Area of Works</u>	<u>Activities</u>	<u>Comments / Requirements</u>
Week 11.02.19 – 17.02.19					
Monday 11/02	6.00am	4.30pm	Whole site	Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Piling for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression</i>
Tuesday 12/02	6:00am	4:30pm	Whole site	Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Piling for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression</i>
Wednesday 13/02	6:00am	4:30pm	Whole site	Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Piling for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression</i>
Thursday 14/02	6:00am	4:30pm	Whole site	Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Piling for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression Rollers</i>
Friday 15/02	6:00am	4:30pm	Whole site	Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Piling for SW11 adjacent to Oliphant	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression Rollers</i>
Saturday 16/02	6:00am	3:30pm		Drilling piles south east of the Oliphant building (SW1-4). Excavation (hammering/digging) continues south west of site. Brick cleaners working on North face of Oliphant. Capping beam construction for SW9/10. Excavation for SW11 adjacent to Oliphant.	Exclusion zone to pile drilling area. <i>Piling / Excavators / trucks Dust suppression Rollers</i>
Sunday 17/02	6:00am	3:30pm			



"ANU PHYSICS" TWO WEEK LOOK AHEAD



Notes:

1. This site diary is subject to change due to site logistics and weather conditions
2. All works within site boundary as established